Rakeen Consulting Engineers

MINUTES OF PROGRESS MEETING No. 12

Project	Al Khobar Coastal Logistics Park - Package 2, Contract No. KLP-P2-2026-007
Date and time	6 October 2026, 10:00 to 12:15
Place	The Engineer's site office, Plot 12, Al Khobar Industrial Zone
Minutes by	Eng. Yousef Barakat, Structural Inspector

1 Attendance

Name	Organisation	Role
Eng. Khalid Al-Dossary	Bahr Line Industrial Development Company	Development Director
Ms. Hala Qassem	Bahr Line Industrial Development Company	Cost Controller
Eng. Noura Al-Shehri	Rakeen Consulting Engineers	Resident Engineer
Eng. Yousef Barakat	Rakeen Consulting Engineers	Structural Inspector
Eng. Rami Haddad	Thuraya Build Contracting Company	Project Manager
Mr. Imran Siddiqui	Thuraya Build Contracting Company	Planning Engineer
Mr. Tariq Mansour	Sahel Steel Structures Factory	General Manager

2 Previous minutes

The minutes of Progress Meeting No. 11 held on 22 September 2026 were accepted without change.

3 Progress

Overall progress at the data date of 30 September 2026 is 38.6% complete against 44.0% planned in the Baseline Programme Revision 1. The critical path runs through the Zone C ground improvement, the Warehouse W3 and W4 foundations and the steel erection; it is 23 days behind the baseline.

- Ground improvement is complete in all zones except sub-zone C-2, where the final pass follows the fence relocation.
- Warehouse W1 steel erection is 45% complete; the W1 frames are expected to be closed by the end of November.
- Reinforcement deliveries for the Warehouse W2 slab started on 3 September 2026; the mill certificates are on file.
- The storm water drainage along the eastern truck court is 30% complete and is held back by the Zone C sequence.

4 Quality

Non-conformance report NCR-023 was raised on the Warehouse W3 slab reinforcement (bars fixed at 200 mm centres instead of 150 mm). Site Instruction No. 7 of 1 October 2026 stopped the pours in W3; the rejected concrete in sub-zone C-2 was broken out on 4 October and the replacement is due by 11

October. The Engineer will re-inspect before any further pour.

5 Commercial

Interim Payment Certificate No. 7 was certified on 12 September 2026 for SAR 4,361,755.81 including VAT. 7 variation orders are approved with a net value of SAR 2,674,000.00; 5 are pending the Employer's decision. The Contractor will submit Extension of Time Claim No. 2 for the late handover of Zone C by 12 October 2026.

6 Safety

No lost-time injury was recorded in the period. Safe man-hours since the Commencement Date stand at 1,246,800. The heat stress procedure stays in force until 15 October.

7 Actions

No.	Action	Owner	Due
1	Issue the revised programme (Revision 2) showing how the 23-day delay is recovered	Thuraya Build (Planning Engineer)	20 October 2026
2	Submit Extension of Time Claim No. 2 with the supporting records	Thuraya Build (Project Manager)	12 October 2026
3	Confirm the relocation of the Zone C boundary fence with the neighbouring plot owner	Bahr Line (Development Director)	15 October 2026
4	Return comments on the ESFR sprinkler design submission (deliverable D6)	Rakeen (Resident Engineer)	18 October 2026
5	Re-inspect the Warehouse W3 slab reinforcement and close NCR-023	Rakeen (Structural Inspector)	13 October 2026
6	Confirm the November delivery schedule for the Warehouse W2 steel	Sahel Steel (General Manager)	10 October 2026

8 Next meeting

Progress Meeting No. 13 will be held on 20 October 2026 at 10:00 in the Engineer's site office.

Issued by Eng. Noura Al-Shehri, Resident Engineer, Rakeen Consulting Engineers

Distribution All attendees; project file