THURAYA BUILD CONTRACTING COMPANY

Dammam Second Industrial City, Kingdom of Saudi Arabia

Our ref.	TBC-KLP-LTR-0288
Date	12 October 2026
To	Eng. Noura Al-Shehri, Resident Engineer, Rakeen Consulting Engineers, King Fahd Road, Al Khobar, Kingdom of Saudi Arabia
Copy	Eng. Khalid Al-Dossary, Development Director, Bahr Line Industrial Development Company
Subject	Contract No. KLP-P2-2026-007, Al Khobar Coastal Logistics Park - Package 2: Extension of Time Claim No. 2, late handover of Zone C

Dear Eng. Noura,

1. Further to our notice of 4 May 2026 under Sub-Clause 20.1, we submit our fully detailed claim for an extension of the Time for Completion. The particulars and the supporting records are attached.

2. The Contract required the Employer to give the Contractor access to the whole of the Site on the Commencement Date, 15 March 2026. Access to Zone C, the footprint of Warehouses W3 and W4 and the eastern truck court, was given on 30 April 2026, 46 days late, because the fence of the neighbouring plot had not been relocated.

3. The ground improvement in Zone C is on the critical path of the Baseline Programme Revision 1 (activities A050, A070 and A090). The attached time impact analysis shows that the late access delayed the completion of the Works by the same 46 days, and that no concurrent delay of the Contractor's own was on the critical path in that period.

4. We therefore claim an extension of the Time for Completion of 46 calendar days, so that the Completion Date moves from 14 September 2027 to 30 October 2027.

5. The prolongation costs arising from the same event amount to SAR 1,118,000.00 and are submitted separately as variation order VO-013.

6. For the record, Claim No. 1 (12 days for the delayed utility survey) was rejected by the Engineer's determination ED-01 of 2 July 2026 and is not repeated here; we reserve our position on it.

7. We would be grateful for your determination within the period allowed by the Contract.

Yours sincerely,

Eng. Rami Haddad, Project Manager
Thuraya Build Contracting Company

Attachments:

- Time impact analysis, as-planned against as-built, with the critical path at each window
- Site handover records for Zone C, signed by the Engineer on 30 April 2026
- Correspondence on the relocation of the neighbouring fence
- Daily site diaries, March to May 2026